

AT&T 12:45 PM

Back {Test #}

Verify HVAC System Info

System Type Split

Heating

Heating Type Furnace

Make Carrier

Model 58STX080

Output (Btu) 80,000

Condenser

Make Carrier

Model 24ABC036

Capacity (Tons) 3

Coil

Make Aspen

Model 36DCEAOB

Package System

Make Carrier

Model 58PGK80036

Output (Btu) 80,000

Capacity (Tons) 3

Duct Work

Location Attic

Status New

R-Value 6.0

Exemptions None

Verified Info NO

AT&T 12:45 PM

Back {Test #}

Duct Leakage

Verify HVAC System Info

Airflow Method Measured

Airflow

Target Leakage % Other

Other 9%

Target CFM25 108

Measured CFM25 205

Pass Duct Leakage NO

Pass by Smoke YES

Leakage to Outside YES

Target CFM 108

Measured CFM 205

Pass LTO NO

2E

2C

2A

2B

3B

3C

3O

3P

3E

3F

3Q

Hide it System Type = "Package"

Hide it System Type = "Split"

Hide if Airflow Method NOT = "Measured"

Hide if Project type is "New Construction"

Hide if "Leakage to Outside" = No